



Please fax me a signed copy of this schedule verifying availability on the enclosed dates. If there are any scheduling concerns please call me ASAP. Name \_\_\_\_\_ Signature \_\_\_\_\_

ID		Task Name	Duration	Start	Finish	Predec	Resource Names	Au S
1		<b>Basement Finish</b>	<b>52 days</b>	<b>Mon 1/1/07</b>	<b>Tue 3/13/07</b>			
2		<b>Rough Construction</b>	<b>22 days</b>	<b>Mon 1/1/07</b>	<b>Tue 1/30/07</b>			
3		Deposit Payment & Signature	0 days	Mon 1/1/07	Mon 1/1/07		Homeowner	
4		Permit Approval	10 days	Mon 1/1/07	Fri 1/12/07	3	Ewald Construction	
5		Create Material List & Fax to Home Depot	10 days	Mon 1/1/07	Fri 1/12/07	3	Project Manager	
6		Site Prep. (Homeowner clears basement)	10 days	Mon 1/1/07	Fri 1/12/07	3	Homeowner	
7		Order Shower Valve & Surround/Base	1 day	Mon 1/1/07	Mon 1/1/07	3	Project Manager	
8		2nd Payment Due (Start)	0 days	Fri 1/12/07	Fri 1/12/07	4	Payment Due	
9		Frame Basement & Firestop	2 days	Mon 1/15/07	Tue 1/16/07	4	Framer	
10		HVAC	1 day	Wed 1/17/07	Wed 1/17/07	9	HVAC Sub	
11		Cabinetry Order Deadline	1 day	Wed 1/17/07	Wed 1/17/07	9	Cabinet Company	
12		Measure for Panel Box Molding	1 day	Wed 1/17/07	Wed 1/17/07	9	Ewald Construction	
13		Measure & Order all doors and trim	1 day	Wed 1/17/07	Wed 1/17/07	9	Ewald Construction	
14		Deliver Shower Valve & Surround/Base	1 day	Wed 1/17/07	Wed 1/17/07	9	Ewald Construction	
15		Measure & Order Railing	1 day	Wed 1/17/07	Wed 1/17/07	9	Railing Sub	
16		Break Floor for underground plumbing	1 day	Thu 1/18/07	Thu 1/18/07	15,10	Ewald Construction	
17		Scrap Out Garbage and Materials	1 day	Thu 1/18/07	Thu 1/18/07	15,10	Ewald Construction	
18		3rd Payment Due	0 days	Wed 1/17/07	Wed 1/17/07	10,15	Payment Due	
19		Rough Plumbing	2 days	Fri 1/19/07	Mon 1/22/07	10,16	Plumber	
20		Schedule Rough & Insulation Inspections	0 days	Mon 1/22/07	Mon 1/22/07	19	Project Manager	
21		Rough Electrical	2 days	Tue 1/23/07	Wed 1/24/07	19,10	Electrician	
22		Carpet/Tile Order Deadline	1 day	Thu 1/25/07	Thu 1/25/07	21	Carpet/Tile Supplier	
23		Plumbing Fixture(s) Order Deadline	1 day	Thu 1/25/07	Thu 1/25/07	21	Plumbing Supplier	
24		Scrap Out Electrical & Plumbing Garbage	1 day	Thu 1/25/07	Thu 1/25/07	21	Ewald Construction	
25		Rough Walk Through	1 day	Thu 1/25/07	Thu 1/25/07	21	Project Manager	
26		4th Payment Due	0 days	Thu 1/25/07	Thu 1/25/07	25	Payment Due	
27		Inspection	1 day	Fri 1/26/07	Fri 1/26/07	25	City Inspector	
28		Insulation	1 day	Mon 1/29/07	Mon 1/29/07	27	Ewald Construction	
29		Inspection (Insulation)	1 day	Tue 1/30/07	Tue 1/30/07	28	City Inspector	
30		<b>Finish Construction</b>	<b>30 days</b>	<b>Wed 1/31/07</b>	<b>Tue 3/13/07</b>	<b>29</b>		
31		Drywall	1 day	Wed 1/31/07	Wed 1/31/07	29,28	Drywall	
32		Scrap Out Drywall & Insulation	1 day	Thu 2/1/07	Thu 2/1/07	31	Ewald Construction	
33		Taping	5 days	Fri 2/2/07	Thu 2/8/07	32	Drywall	
34		Ceramic Tile Install & Grout	2 days	Fri 2/9/07	Mon 2/12/07	33	Tile Sub	
35		Install Skirtboards	1 day	Tue 2/13/07	Tue 2/13/07	34,33	Carpenter	
36		Railing Installed	1 day	Wed 2/14/07	Wed 2/14/07	35,33,3	Railing Sub	
37		Doors & Trim	2 days	Wed 2/14/07	Thu 2/15/07	35,33,3	Carpenter	
38		Install Cabinets	1 day	Fri 2/16/07	Fri 2/16/07	37	Ewald Construction	
39		5th Payment Due	0 days	Fri 2/16/07	Fri 2/16/07	38,37	Payment Due	

**This is a tentative schedule used to forecast an order of events to be completed in a timely manner. This schedule may vary due to unforeseen circumstances or situations out of our control.**



Please fax me a signed copy of this schedule verifying availability on the enclosed dates. If there are any scheduling concerns please call me ASAP. Name \_\_\_\_\_ Signature \_\_\_\_\_

ID		Task Name	Duration	Start	Finish	Predec	Resource Names	Au S
40		Measure For Countertops	1 day	Mon 2/19/07	Mon 2/19/07	38	Granite Fabricator	
41		Paint Basement	3 days	Mon 2/19/07	Wed 2/21/07	38,37	Painter	
42		Drop Ceiling	1 day	Thu 2/22/07	Thu 2/22/07	41	Drop Ceiling Sub	
43		6th Payment Due	0 days	Thu 2/22/07	Thu 2/22/07	42	Payment Due	
44		Walk Through/Create punch list	1 day	Fri 2/23/07	Fri 2/23/07	42	Ewald Construction	
45		Scrap Out Garbage	1 day	Fri 2/23/07	Fri 2/23/07	42	Ewald Construction	
46		Backout & Punch List	1 day	Mon 2/26/07	Mon 2/26/07	45	Carpenter	
47		Trim HVAC	1 day	Tue 2/27/07	Tue 2/27/07	46	HVAC Sub	
48		Trim Electric	1 day	Tue 2/27/07	Tue 2/27/07	46	Electrician	
49		Install Countertops	10 days	Tue 2/20/07	Mon 3/5/07	40	Granite Fabricator	
50		Trim Plumbing	1 day	Tue 3/6/07	Tue 3/6/07	49,48	Plumber	
51		Schedule Final Inspection	0 days	Tue 3/6/07	Tue 3/6/07	50,48	Project Manager	
52		Carpet install	2 days	Wed 3/7/07	Thu 3/8/07	48,50	Carpet Installer	
53		Final Walk Through	1 day	Fri 3/9/07	Fri 3/9/07	52	Project Manager	
54		Paint Touch-up	1 day	Mon 3/12/07	Mon 3/12/07	53	Painter	
55		Final Inspection	1 day	Tue 3/13/07	Tue 3/13/07	54	City Inspector	
56		C.O. & Final Payment Due	0 days	Tue 3/13/07	Tue 3/13/07	55	Payment Due	

**This is a tentative schedule used to forecast an order of events to be completed in a timely manner. This schedule may vary due to unforeseen circumstances or situations out of our control.**